



North Area Maintenance Network Contract
Monthly Report
April 2024

Summary

April has been another busy month with good progress made on all contract works. Maintenance crews have been busy with routine grading, mowing, sealed and unsealed potholing, grate clearing and culvert end clearing. May will see our teams focussing on our unsealed renewals and sealed bridge approach programs.

Storm damage work progress has been excellent with a multitude of crews working across our network to repair as many sites as possible before winter weather reduces our progress. Local subcontractors Harry Williams, Far North Roding, Digger Solutions, Phil Jecentho, Boss Logging, working alongside our own crews, have made massive progress this month.



Storm Damage repair completed on Paponga Rd

Works Programme

A total of **956** work items were completed this month. This included **855** routine jobs with the remainder being cyclic, emergency works or call outs and ordered works or programmed jobs.

Routine Works Completed

The routine works completed included the following:

- Grading was completed on 53 out of 343, or 15.5%, of unsealed roads
- Metalling was completed on 3 out of 343, or 0.01% of unsealed roads
- Potholing was completed on 33 roads, with 79 jobs completed
- Roadside mowing was completed on 11 roads
- Emergency works were completed for 1 job this month.

Aggregate Usage

The following maintenance aggregate was used during April:

- GAP 30 – 0 m3
- GAP 40 – 0 m3

Cyclic Works Completed

- Remarking of road centre lines and edges lines is in progress.

Drainage Maintenance and Renewals

- **463** cesspit grates were cleared
- **0** culvert marker were replaced
- **180** culvert ends were cleared
- **0** culverts were flushed
- **19m** of culvert pipes were replaced

Road Furniture Activities

- **8** signs posts were replaced
- **6** posts were painted
- **14** signs were replaced
- **14** signs were straightened
- **1** signs were cleaned
- **0** bridge edge markers were cleaned and **0** were replaced
- **0** edge markers were replaced and **0** were straightened

Structures Maintenance

- **2** bridge deck/drain holes were cleared

Road Accident Response

- No accidents occurred in April.

Environmental Management

- No non-compliance incidents occurred under the maintenance and renewals contract for the month.

Community Issues / Complaints

- The Requests for Service (FNDC) summary is attached separately.

Positive Feedback

1 unsolicited positive feedback were received this month.

Derek Phillips, NTA Area Supervisor, complimented the grading of Pekerau Rd, during our monthly contract meeting in April.

MAINTENANCE PROGRAM & GENERAL	ACTION
Dispatches need estimates added for priorities 1,2 and 3.	AR
Derek complimented the grading work on Pekerau road saying it was very well done.	DP

Maintenance Programme May 2024

- Grading, metalling and pothole repairs will continue to be completed when weather allows.
- Pre reseal pavement repairs are complete with this budget insufficient to allow all required pre reseal repairs to be completed this year.
- Daily site checks continuing on all warning signage for permanent storm damage repairs that are yet to be programmed.
- Unsealed pavement renewals with commence this month, alongside the bridge approach sealing program.

Inspection Activities

The following sealed and unsealed network inspection lengths were completed during April.

Details for the inspections completed and the inspections due next month are attached separately.

North Area – April 2024	
Week 1	82.545 km
Week 2	307.959 km
Week 3	351.844 km
Week 4	197.716 km
TOTAL	940.064 km

Sealed Pavement Rehabilitations & Seal Extensions

Project	Completed This month	Programmed Next Month
2023/24 Pavement Rehabilitations:		
Gills Rd RP 1423-2180	Project complete.	
Sommerville Rd RP 0-184	Project complete.	
Midgeley Rd RP 600-1900	Project complete.	
Pawarenga Road RP 2306-2956		Project deferred by NTA.
Kaitaia Awaroa Road RP 28450 - 30140		Project deferred by NTA.
2023/24 Seal Extensions:		
Ruaroa Rd RP 3008-5681	Sealed first two sections.	

Reseals

<u>Length Completed April 2024</u>	<u>Length Outstanding FY 2023/24</u>
<ul style="list-style-type: none"> 5690 m completed 	<ul style="list-style-type: none"> 10,339m in clear sites remaining, insufficient pre reseal repair budget to complete remainder of program.
<u>Sites Completed April 2024:</u>	
Duke Street 0-580 Gill Rd 2220-2702 Kohukohu Rd 676-1123 Kohukohu Rd 1123-1960 Kohukohu Rd 1123-1960 Kohukohu Rd 1960-3035 Kohukohu Rd 1960-3035 Broadwood Rd 11820-13103 Broadwood Rd 11820-13103 Awaroa Rd 3572-4593 Awaroa Rd 3572-4593 Awaroa Rd 1250-1438 Awaroa Rd 1250-1438	



New Footpath in Construction Takahe Road Ahipara



New Footpath in Construction Takaha Road Ahipara



Completed Storm Damage Repair on Paponga Rd



Completed Storm Damage Repairs on Duncan Rd

Footpath Renewals & New

<u>Length Completed April 2024</u>	<u>Length Outstanding FY 2023/24</u>
<ul style="list-style-type: none"> 170m 	
<u>Sites Completed April 2024:</u>	
<ul style="list-style-type: none"> Takahe Road, Ahipara 	

Health and Safety

- 56 Leadership safety actions were completed, documenting safety conversations between our leadership team and crews.
- Safety improvements suggestions were documented, including installing an excavator bucket backwards to reduce the capable working height around power lines.
- No H&S Training completed this month.
- No injuries occurred this month.

<u>Type</u>	<u>Number during period</u>	<u>Number to date</u>	<u>Days since last incident</u>
LTI	0	4	152
MTI	0	2	837
FAI	0	0	2037

Regards,

Warren Gore
Kaitaia Branch Manager

Freya Coppins
Kaitaia Construction Manager