



# North Area Maintenance Network Contract Monthly Report

## Summary

September has been a mixed bag in terms of weather, but good progress has still been made on contract works. The Gills Rd Pavement Rehabilitation is well underway, along with the Sommerville Ave Urban Stormwater Upgrade and Pavement Rehabilitation works and the Pre-reseal pavement repairs. Footpath renewals have been completed on Masfen Terrace and Pukepoto Rd, and the Oruru Rd new Footpath project is also complete.

Routine maintenance activities such as unsealed maintenance metalling, grading, culvert replacements, roadside mowing and edge marker post replacements were also completed.

October will continue on with a similar program, hopefully with better weather conditions.



**Gills Road Pavement Rehab Pavement Undercuts**

## Works Programme

A total of **1,086** work items were completed this month. This included **837** routine jobs with the remainder being cyclic, emergency works or call outs and ordered works or programmed jobs.

### Routine Works Completed

The routine works completed included the following:

- Grading was completed on 36 out of 343, or 11%, of unsealed roads
- Routine metalling was completed on 24 out of 343, or 7% of unsealed roads
- Potholing was completed on 107 roads, with 305 jobs completed
- Roadside mowing was completed on 4 roads
- Emergency works were completed for 9 jobs, for falling trees, and roads blocked due to over slips and under slips.

### Aggregate Usage

The following aggregate was used during August, the equivalent of 367 truck loads of metal:

- GAP 30 – 1,800 m<sup>3</sup>
- GAP 40 – 767 m<sup>3</sup>

### Cyclic Works Completed

- Remarking of road centerlines and edges lines is in progress.

### Drainage Maintenance and Renewals

- 238 cesspit grates were cleared
- 58 culvert marker was replaced
- 10 culvert ends were cleared
- 0 culverts were flushed
- 11 culverts were replaced

### Road Furniture Activities

- 7 signs posts were replaced
- 2 posts were painted
- 12 signs were replaced
- 12 signs were straightened
- 3 signs were cleaned
- 0 bridge edge markers were cleaned and 1 was replaced
- 121 edge markers were replaced and 0 were straightened

### Structures Maintenance

- 0 bridge deck/drain holes were cleared

### Road Accident Response

- No accidents occurred in September.

### Environmental Management

- No non-compliance incidents occurred under the maintenance and renewals contract for the month.

## Community Issues / Complaints

- The Requests for Service (FNDC) summary is attached separately.

## Positive Feedback

1 unsolicited positive feedback was received this month.

Seven MSD clients were taken on by Fulton Hogan Kaitaia in our first ever cadetship in Kaitaia.

RE: Cadetships Fulton Hogan 28 and 29 Sept




Jamie Rosemergy <Jamie.Rosemergy011@msd.govt.nz>

To: POPATA, Willie; Diane Covich

Cc: Rossane Murray; BOND, Mark; GORE, Warren; Coppins, Freya; BRENNAN, Sean; CATT, John

If there are problems with how this message is displayed, click here to view it in a web browser.



Thu 31/08/2

### This Message Is From an External Sender

CAUTION: This email is from outside our organisation. Do not click links or attachments unless you recognise the sender email address and know the content is safe.

Report Suspicious

Thank you not everyone involved and Di if you could get Ashely onto those links would be awesome.

Thank you for the feedback Willie and FH's support of our clients

Nga mihi

Jamie Rosemergy | Regional Labour Market Manager

Phone: DDI 09 459-6879 | D2D 98879 | M 029 210 6502

Ministry of Social Development, Level 2, 49-53 James Street, Whangarei

#### MSD purpose:

We help New Zealanders to be safe, strong and independent  
Manaaki tangata, manaaki whānau



From: POPATA, Willie <Willie.Popata@fultonhogan.com>

## Maintenance Programme October 2023

- Grading, metalling and pothole repairs will continue to be completed when weather allows.
- Storm Damage dispatches are largely complete, daily site checks continuing on all warning signage for permanent repairs that are yet to be programmed.
- An unsealed overlays is planned this month on Honeymoon Valley Road.

## Inspection Activities

The following sealed and unsealed network inspection lengths were completed during September. Details for the inspections completed and the inspections due next month are attached separately.

North Area – September 2023	
Week 1	387.131 km
Week 2	391.724 km
Week 3	289.044 km
Week 4	84.441 km
<b>TOTAL</b>	<b>1,152.340 km</b>

## Sealed Pavement Rehabilitations & Seal Extensions

Project	Completed This month	Programmed Next Month
<b>2022/23 Seal Extensions:</b>		
Peria Rd RP 0-6500		Awaiting confirmation of funding for guardrails and further slip repairs.
Pawarenga Rd RP 12170-13475	Rockwall slip repairs completed, Prep for seal completed.	Test and Seal.
<b>2023/24 Pavement Rehabilitations:</b>		
Gills Rd RP 1423-2180	Drainage and pavement undercuts completed.	Commence pavement digouts and overlay.
Sommerville Rd RP 0-184	Drainage works commenced.	Drainage works continue.
Midgeley Rd RP 600-1900	Price submitted. Waiting on approval to commence.	
Pawarenga Road RP 2306-2956	Awaiting pavement investigation information.	
Kaitaia Awaroa Road RP 28450 - 30140	Tree clearing commenced.	Site clearing to commence.
<b>2023/24 Seal Extensions:</b>		
Ruaroa Rd RP3008-5681.	Awaiting pavement investigation information. Price submitted. Waiting on approval to commence works.	Site clearing and drainage.

## Reseals

<u>Length Completed September 2023</u>	<u>Length Outstanding FY 2023/24</u>
Nil	Nil
<u>Sites Completed September 2023:</u>	
Nil	



**Pawarenga Rd Seal Extension Prepped for Seal**



**Sommerville Ave SW Upgrade Manhole Delivery and Installation**



**Sommerville Ave SW Upgrade Pipe Installation**

## Footpath Renewals & New

<b>Length Completed September 2023</b>	<b>Sites Completed September 2023:</b>
<ul style="list-style-type: none"><li>• 155m (Masfen Terrace)</li><li>• 107m (Pukepoto Rd)</li></ul>	<ul style="list-style-type: none"><li>• Oruru Rd</li><li>• Pukepoto Rd</li><li>• Masfen Terrace</li></ul>



**Masfen Terrace Footpath Renewal**



**Pukepoto Road Footpath Renewal**

## Health and Safety

- 46 Leadership safety actions were completed, documenting safety conversations between our leadership team and crews.
- Safety improvements suggestions were documented, including replacing pneumatic hand tools with cordless tools to remove trip hazards.
- H&S Training completed this month included Driver Training, Ladder Safety, First Aid Full and Refresher, Living Safely, Pavement Compaction.
- One first aid, medical treatment or lost time injuries occurred this month. This was a LTI for a back injury that occurred whilst clearing debris from kerb and channel.

<u>Type</u>	<u>Number during period</u>	<u>Number to date</u>	<u>Days since last incident</u>
LTI	1	3	25
MTI	0	2	624
FAI	0	0	1824

## Contract Notices September 2023

Notice to Engineer -

- NTE 093 Gills Road Rehab Schedule of Prices
- NTE 094 Gills Road Rehab Risk
- NTE 095 Ruaroa Seal Extension Schedule of Prices

Notice to Contractor –

- NTC 141 Bitumen Transport Variation

Regards,

Warren Gore  
Kaitaia Branch Manager

Freya Coppins  
Kaitaia Construction Manager