



**North Area Maintenance Network Contract
Monthly Report
July 2023**

Summary

July has been another busy month with good progress made on completing storm damage dispatches, along with routine maintenance activities such as unsealed maintenance metalling, grading, culvert replacements, water tabling and culvert end clearing.

August will continue on with a similar program, making the most of any fine weather that comes our way. Preparations for the pavement renewals program that will get underway in September, will also be a focus this month.



Mangamuka Road Guardrail Installation

Works Programme

A total of 1,305 work items were completed this month. This included 1,085 routine jobs with the remainder being cyclic, emergency works or call outs and ordered works or programmed jobs.

Routine Works Completed

The routine works completed included the following:

- Grading was completed on 50 out of 343, or 15%, of unsealed roads
- Routine metalling was completed on 17 out of 343, or 5% of unsealed roads
- Potholing was completed on 91 roads, with 561 jobs completed
- Roadside mowing was completed on 10 roads
- Emergency works were completed for 22 jobs, for falling trees, and roads blocked due to over slips and under slips.

Aggregate Usage

The following aggregate was used during January, the equivalent of 612 truck loads of metal:

- GAP 30 – 4,287m³
- GAP 40 – 0 m³

Cyclic Works Completed

- Remarking of road centerlines and edges lines is in progress.

Drainage Maintenance and Renewals

- 302 cesspit grates were cleared
- 5 culvert markers were replaced
- 6 culvert ends were cleared
- 0 culverts were flushed
- 3 culverts were replaced

Road Furniture Activities

- 1 signs posts were replaced
- 0 posts were painted
- 15 signs were replaced
- 11 signs were straightened
- 7 signs were cleaned
- 6 bridge edge markers were cleaned and 6 were replaced
- 54 edge markers were replaced and 0 were straightened

Structures Maintenance

- 6 bridge deck/drain holes were cleared

Road Accident Response

- No accidents occurred in June.

Environmental Management

- No non-compliance incidents occurred under the maintenance and renewals contract for the month.

Community Issues / Complaints

- The Requests for Service (FNDC) summary is attached separately.

Positive Feedback

1 unsolicited positive feedback was received this month.

To: WEST, Gavin <Gavin.West@fultonhogan.com>
Subject: Re: Duncan Hill ..hill by slump moving

This Message Is From an External Sender

CAUTION: This email is from outside our organisation. Do not click links or attachments unless you recognise the sender email address and know the

Thank you so much!!

The guys that live up there are scared they won't have a road to get home or to work soon.
No one from FNDC or NTA has told them what they intend to do.
They really appreciate everything you do.

We drove over Duncan this afternoon and there's a blocked culvert that's causing another slip on the Fairburn side.
I'll try to get the culvert number..

Mate Radich rang me a few days ago..
He's a doer that guy and rapt you get the jobs done as are we.

Whanau from Parapara-Toatoa I met up with at a Taipa Waste Water meeting were buzzing that shingle was put down on their road.
They asked me to Thank you heaps!

Larmer Road slip.
What's happening with fixing that?

Hope you saw Mayor Moko Tepania's post about forming a Roading committee and that FNDC need \$180M to fix the roads here.
I've commented.

So good to have those potholes on Fairburn Road filled!

Have a good weekend and May the sun shine!

Maintenance Programme August 2023

- Grading, metalling and pothole repairs will continue to be completed when weather allows.
- Storm Damage dispatches will continue to be completed, with daily site checks continuing on all warning signage for repairs that are yet to be completed.
- Unsealed overlays will commence this month if weather allows.

Inspection Activities

The following sealed and unsealed network inspection lengths were completed during July.

Details for the inspections completed and the inspections due next month are attached separately.

North Area – July 2023	
Week 1	395.356 km
Week 2	198.087km
Week 3	97.248km
Week 4	62.334km
TOTAL	753.025km

Sealed Pavement Rehabilitations & Seal Extensions

Project	Completed This month	Programmed Next Month
2022/23 Seal Extensions:		
Peria Rd RP 0-6500		Awaiting confirmation of funding for guardrails and further slip repairs.
Pawarenga Rd RP 12170-13475	Prep for seal.	Seal after winter.
2023/24 Pavement Rehabilitations:		
Gills Rd RP 1423-2180	Pavement design complete. Site visit completed.	
Sommerville Rd RP 0-184	Pavement design complete.	
Midgeley Rd RP 600-1900	Site visit completed. Awaiting pavement testing information.	
Pawarenga Road RP 2306-2956	Awaiting pavement investigation information.	
Kaitaia Awaroa Road RP 28450 - 30140	Awaiting pavement investigation information.	
2023/24 Seal Extensions:		
Ruaroa Rd RP3008-5681.	Site visit completed. Awaiting pavement investigation information.	

Reseals

<u>Length Completed July 2023</u>	<u>Length Outstanding FY 2023/24</u>
Nil	Nil
Sites Completed July 2023:	
<ul style="list-style-type: none"> • Nil 	

Footpath Renewals & New

<u>Length Completed July 2023</u>	<u>Length Outstanding FY 2023/24</u>
•	
Sites Completed July 2023:	
<ul style="list-style-type: none"> • Korora St Footpath completed • Oruru Rd Footpath currently in progress 	

Health and Safety

- 38 Leadership safety actions were completed, documenting safety conversations between our leadership team and crews.
- Safety improvements suggestions were documented, including providing a quick reference booklet for our maintenance crews.
- H&S Training completed this month included Permit Issuer and Receiver, Driver Training, Bitumen Basics, Hazardous Substances,.
- No first aid, medical treatment or lost time injuries occurred this month.

<u>Type</u>	<u>Number during period</u>	<u>Number to date</u>	<u>Days since last incident</u>
LTI	0	2	983
MTI	0	2	593
FAI	0	0	1793

Contract Notices July 2023

Notice to Engineer - Nil

Notice to Contractor - Nil

Regards,

Warren Gore
Kaitaia Branch Manager

Freya Coppins
Kaitaia Construction Manager