



**North Area Maintenance Network Contract**  
**Monthly Report**  
**November 2023**

## Summary

November has been another busy month with great progress made on all contract works. The Gills Rd Pavement Rehabilitation is complete, the stormwater replacement on Summerville Ave is largely complete and pre-reseal pavement repairs are progressing well on Awaroa Road. 334m of new footpath has been completed on Cable Bay Block Rd.

Routine maintenance activities such as unsealed grading, culvert replacements, roadside mowing and edge marker post replacements were also completed.

December will continue on with a similar program, with our team looking forward to a much deserved break over the holiday period, and a return to a busy summer construction period in the new year.



**Stabilisation of the Gill Road Pavement Rehabilitation**

## Works Programme

A total of **809** work items were completed this month. This included **688** routine jobs with the remainder being cyclic, emergency works or call outs and ordered works or programmed jobs.

## Routine Works Completed

The routine works completed included the following:

- Grading was completed on 5 out of 343, or 1.5%, of unsealed roads (Lower than normal due to breakdowns)
- Metalling was completed on 6 out of 343, or 1.7% of unsealed roads
- Potholing was completed on 40 roads, with 295 jobs completed
- Roadside mowing was completed on 5 roads
- Emergency works were completed for 2 jobs, predominantly for falling trees this month.

## Aggregate Usage

The following aggregate was used during October, the equivalent of 397 truck loads of metal:

- GAP 30 – 143 m<sup>3</sup>
- GAP 40 – 2,635 m<sup>3</sup>

## Cyclic Works Completed

- Remarking of road centerlines and edges lines is in progress.

## Drainage Maintenance and Renewals

- 143 cesspit grates were cleared
- 194 culvert marker were replaced
- 3 culvert ends were cleared
- 0 culverts were flushed
- 60m of culvert pipes were replaced

## Road Furniture Activities

- 5 signs posts were replaced
- 18 posts were painted
- 8 signs were replaced
- 6 signs were straightened
- 3 signs were cleaned
- 0 bridge edge markers were cleaned and 0 were replaced
- 0 edge markers were replaced and 0 were straightened

## Structures Maintenance

- 0 bridge deck/drain holes were cleared

## Road Accident Response

- No accidents occurred in November.

## Environmental Management

- No non-compliance incidents occurred under the maintenance and renewals contract for the month.

## Positive Feedback

1 unsolicited positive feedback was received this month.

Hi Gavin,

Huge thank you for getting the grader and roller on the hill.

What a fantastic difference it's made to driving up the hill!

I've had messages from residents saying they had Parapara-Tootoa and Taumata Road graded as well...thank you again for getting this done before Christmas.

Question..the uphill left hand corner above 148 Parapara Road.

There is no "water table" as such and when it rains water tracks over the road. Also rocks pop up and this is the first section that corrugates badly.

What can be done to fix this?

I was at Don's Mums yesterday and "NO banging of trucks were heard at the spot that was fixed!!" ...they do bang before now but that's not outside her place. What a difference and after all the years asking WK -NZTA, we are so very happy that your FH crew fixed the problem.

But I did see Safetrack 3 trucks slowing traffic down on 2 trips down the road and back up again?? Why?

Most vehicles are doing 50-60km.

These TS trucks were going very slow and totally unnecessary in my opinion.

Have an awesome Friday..

## Maintenance Programme December 2023

- Grading, metalling and pothole repairs will continue to be completed when weather allows, with a view to moving to a summer unsealed pavement maintenance strategy to reduce ineffective grading and metalling programs during dry weather.
- Pre reseal pavement repairs will continue.
- Daily site checks continuing on all warning signage for permanent storm damage repairs that are yet to be programmed.

## Inspection Activities

The following sealed and unsealed network inspection lengths were completed during November.

Details for the inspections completed and the inspections due next month are attached separately.

North Area – November 2023	
Week 1/2	532.389 km
Week 3	438.026 km
Week 4	342.969 km
<b>TOTAL</b>	<b>1313.384 km</b>

## Sealed Pavement Rehabilitations & Seal Extensions

Project	Completed This month	Programmed Next Month
<b>2023/24 Pavement Rehabilitations:</b>		
Gills Rd RP 1423-2180	Stabilised and sealed.	Project complete.
Sommerville Rd RP 0-184	Drainage complete.	Finish K&C and Footpath prep.
Midgeley Rd RP 600-1900	Pavement overlay complete.	Drainage and digouts.
Pawarenga Road RP 2306-2956		
Kaitaia Awaroa Road RP 28450 - 30140		Price realignment / earthworks.
<b>2023/24 Seal Extensions:</b>		
Ruaroa Rd RP3008-5681.	Site clearing complete.	Commence culvert replacements.

## Reseals

<u>Length Completed November 2023</u>	<u>Length Outstanding FY 2023/24</u>
<ul style="list-style-type: none"> <li>3640m completed</li> </ul>	Nil
<b><u>Sites Completed November 2023:</u></b>	

Dispatch ID	Road	Start	End	Length	Fault
70813	GILL ROAD (AWANUI)	2220	3220	1000	Resurface - 2nd Coat (m2)
70820	KOHUKOHU ROAD	9770	11160	1390	Resurface - 2nd Coat (m2)
70834	PARAPARA-TOATOA ROAD	62	985	923	Resurface - 2nd Coat UNSB (m2)
70842	SMITH DEVIATION ROAD	0	44	44	Resurface - Reseal (m2)
70844	TAUMATA ROAD	0	105	105	Resurface - 2nd Coat (m2)
70845	TAUMATA ROAD	123	204	81	Resurface - 2nd Coat (m2)
74689	PARAPARA ROAD	3279	3314	35	Resurface - Reseal (m2)
74690	PARAPARA-TOATOA ROAD	0	62	62	Resurface - Reseal (m2)



**Sommerville Ave SW Upgrade Kerb and Channel and Footpath Preparation**



**Gill Rd Pavement Rehabilitation Seal**

## Footpath Renewals & New

<b>Length Completed November 2023</b>	<b>Length Outstanding FY 2023/24</b>
<ul style="list-style-type: none"><li>• Cable Bay Block Rd – 234 m</li></ul>	
<b>Sites Completed November 2023:</b>	
<ul style="list-style-type: none"><li>• Cable Bay Block Road</li></ul>	



**Cable Bay Block Road New Footpath**

## Health and Safety

- 44 Leadership safety actions were completed, documenting safety conversations between our leadership team and crews.
- Safety improvements suggestions were documented, including using cone rails to prevent motorcyclists from slowing down for speed humps
- No H&S Training completed this month
- No first aid, medical treatment or lost time injuries occurred this month.

<u>Type</u>	<u>Number during period</u>	<u>Number to date</u>	<u>Days since last incident</u>
LTI	0	3	86
MTI	0	2	685
FAI	0	0	1885

## Contract Notices November 2023

Notice to Engineer -  
Nil

Notice to Contractor –  
NTC 143 7-22-157 Changes to School Zone Schedule  
NTC 144 Contract Rates Material Cost Increases

Regards,

Warren Gore  
Kaitaia Branch Manager

Freya Coppins  
Kaitaia Construction Manager